


BHRUHAAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME


1	Name Of Work	Upgradation of Energy Efficient Illumination and Ornamental Poles in Ward no 02 & 04 Parks Yelahanka Assembly Constituency.
2	Estimate cost / amount	Rs.150 Lakhs
3	Name Of Contractor	Sri A N Madhusudhan (M/s Suraksha Electicals)
4	Amount of Contractor	1,52,98,555.37
5	Agreement No.	BBMP/EE/YNK-D/EMPT-5/W.O/80/21-22 dt-21-01-22
6	No. and date Under which the work order has been issued	BBMP/EE/YNK/EMPT-05/AG/46/21-22 dt-21-01-22
7	Time limit originally fixed for completion	21-04-22
8	Date of application by the contractor for granting extension	18-04-22
9	Date of receipt of application in the sub-division office	18-04-22
10	Extension granted if any	YES
	1. From	22-04-22
	2. To	18.08.2022
11	Work Carriedout by the contractor during the original period stipulated in contract	70%
12	Work carried out during the first period of extension	30%
13	Work carried out during And extension	100%
14	Time now applied for	119 Days
15	Date of recommending time limit applied	119 Days
16	Wheather the original application of contractor is enclosed	YES

17	Balance work remaining to be don	YES
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	Rs.35700/-
20	Wheather the notice as per clause has been issued	YES
21	Report by Asst. Executive engineer	ನಿರ್ದೇಶನ ಟ್ರಾನ್ಸ್‌ಮಿಷನ್ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಮಾಡಿಕೊಳ್ಳುವ ಕೆಲಸ ಬಾಕಿ ಇದೆ ಎಂದು ನಿರ್ದೇಶನ ಟ್ರಾನ್ಸ್‌ಮಿಷನ್ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಲೆಕ್ಕಾಚಾರ ಮಾಡಿ ಕಳುಹಿಸಲಾಗಿದೆ.
22	Recommendation of executive engineer	ನಿರ್ದೇಶನ ಟ್ರಾನ್ಸ್‌ಮಿಷನ್ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಕೆಲಸ ಮಾಡುವಂತೆ ಆದೇಶ ನಿರ್ದೇಶನ ಟ್ರಾನ್ಸ್‌ಮಿಷನ್ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ 119 ಲಕ್ಷ ರೂಪಾಯಿ 300.00 ಲಕ್ಷ 119 ಲಕ್ಷ ರೂಪಾಯಿ 35700.00 ನೀಡುವಂತೆ ಆದೇಶ EOT ಮಾಡುವಂತೆ ಕೋರಿ ಕಳುಹಿಸಲಾಗಿದೆ.


Asst. Engineer BBMP


Asst. Executive Engineer
BBMP Yelahanka Zone


Executive Engineer
BBMP Yelahanka Zone


Chief Engineer
BBMP Yelahanka Zone